

## **RMG – Construction Daily Report**

### **Harpersville Central School District – Wednesday, April 1, 2015**

Sunny, High 38\*/Low 28\*

#### Jr/Sr High School – Locker Rooms:

#### Jr/Sr High School – Family & Consumer Science:

- ✓ Evans (MC/PC)
  - Installed ice machine whips for refrigerators.
  - R&G Sheetmetal (sub):
    - Installed dryer vent in wall/ceiling to outside.
    - Custom fit duct work for two louvers.
    - Installed exhaust fan on roof for duct work.

#### Jr/Sr High School – Music Suite:

- ✓ DJ Lynch (GC)
  - Finished installing perimeter ceiling tile cut-ins.
  - Misc. room cleaning.
- ✓ GR Noto (EC)
  - Began installing pendant lighting.

#### Jr/Sr High School – Miscellaneous:

- ✓ GR Noto (EC)
  - Continue pulling wire in new gym for fire alarm.
  - Continue pulling sound and camera wires in 3<sup>rd</sup> floor science wing.
  - Re-routing wire for night lights in 2<sup>nd</sup> floor science wing.

#### Elementary School – Miscellaneous:

- ✓ Evans (MC/PC)
  - Continue work for new PTAC units in main office.
  - Installed (3) PTAC units in walls – finish tomorrow.
- ✓ DJ Lynch (GC)
  - Finished saw cutting new louver opening for PTAC.
  - Final clean in Mr. Quick's office.

#### Manpower:

- ✓ GR Noto (EC) – (5) men on site.
- ✓ Evans (MC/PC) – (2) man on site.
  - R&G – (2) men on site.
- ✓ DJ Lynch (GC) – (5) men on site.